

# SECTOS ROUTINE TEST REPORT

Contract No.:	501801453	Customer:	ABB S.A. 1VXP170000D0605	
Switch Type:	NXA36C630A3	Serial No.:		
Rated Voltage:	36KV	Rated Current :	630A	

1. STRUCTURE CHECK	Result
	Resul

1. STRUCTURE CHECK	Result	
Product and all parts conform to the drawing and technical requirements	ОК	
Painting, coating, nameplate, identification meets requirements	ок	
Completeness	ок	

## 2. MECHANICAL OPERATION TESTS

#### Result

	Result
5 manual operations (if manually operated switch shall be 10 operating cycles)	ок
5 electrical operations	N/A
5 elictrical operations at specified minimum supply voltage	N/A
5 electrical operations at specified maximum supply voltage	N/A
Shunt release tests	N/A
Motor operation OK	N/A
Counter operation OK	ок
Position indicating device operation OK	ок
Manual lockout OK	N/A

#### 3. MECHANICAL FUNCTION TEST

#### Result

Closing speed(NXB: 4.0 ~ 6.0m/s, NXB17R: 4.6 ~ 6.5m/s, NXA: 4.6 ~ 6.5m/s, Dual spring: 2.5 ~ 6.0m/s)	ок			
Opening speed (NXB: 2.2 ~ 5.0m/s , NXA: 2.2 ~ 6.0m/s)	ок			
Closing speed to earth (NXB:4.0 ~ 6.0m/s, Dual spring:2.5 ~ 6.0m/s)				

## 4. POWER FREQUENCY WITHSTAND VOLTAGE TEST

### Result

Main circuit	80kV	between the gap of terminals, 1min.  n control and auxiliary circuit to earth .	ок
Main circuit	<u>70kV</u>	between phase to phase and phase to earth, 1min.	ок

## 5. PARTIAL DISCHARGES TEST

#### Result

(≤10pC/14.5kV, Pre-stressing voltage 27.7kV-5s, for Un≤24kV, or	
≤10pC/22.9kV, Pre-stressing voltage 36kV-5s, for Un=36kV)	ок

Contract No.:			501801453		Serial No.:		1VXP	1VXP170000D0605	
6. RESIST	ANCE OF	MAIN CII	RCUIT			AD A SECURITION OF THE SECURITION OF SECURIT	30.000		
Between the	e fixed bus	hings	(≤ 123	μΩ)					
A phase:	99	μΩ	B phase:	106	μΩ	C phase:	100	μΩ	
Earth circuit	/optional (	≤400μΩ	2)					35	
A phase:	N/A	μΩ	B phase:	N/A	μΩ	C phase:	N/A	μΩ	
7. GAS PRE			re (NXB:between 1	.4~1.5bar a	bs,NXA:b	etween 1.8~1.9bar a	abs).	Result	
Check of rated filling gas pressure (NXB:between 1.4~1.5bar abs,NXA:between 1.8~1.9bar abs).					ок				
Check of alarming pressure(Close to 1.2bar abs)					N/A				
Check of lockout pressure(Close to 1.1bar abs)					N/A				
	KAGE TES							Result	
Check of SF6 yearly gas leakage rate (<0. 1%)					ОК				
. SENSOR	OR CVD FI	JNCTION	N TEST					Result	
Verification of the function and phase order of all measuring channels polarity				N/A					
/erification of the polarity of voltage measurings(< 2Ω Sensor only)				N/A					

The switch complies with the GB3804/IEC60265-1 and has been fully tested and released by the undersigned.

Reviewed by:	Date:
Rico	2017. 03. 28
	1850